

2017 Transition Plan Completed Projects

Project	Start Date /Completion Date	Scheduled Work	Status
Rock Creek stream Valley Park	Spring 2017 – Summer 2017	Three (3) new accessible exercise stations along Beach Drive.	Complete
Wall Local Park		Accessible exercise stations along trail- and accessible picnic tables near playground	Complete
Black Hill Reg. Park	Fall 2017- Spring 2018	Boat house renovation. An accessible building with parking and accessible walkway to the beach.	Under Construction. Completion Spring 2018
Brookside Nature Center		Replacement of the front entry ramps and stairs.	Complete
Cabin John Local Park	Spring 2017	Provide accessibility upgrades for the softball field, parking, benches, basketball court and walkways	Complete
Falls Road Local Park	Winter 2017- Spring 2018	Trail renovations and new accessible exercise station	Complete
Forest Glen LP	Winter 2017- Spring 2017	Accessible parking and walkways to the basketball court and playground	Complete
Johnson LP	DEFERRED	Misc. Improvements at shelter and basketball court. Park should remain open although temporary closures can be expected.	Project delayed until 2019
Little Bennett Reg. Park, Campground	Spring 2018- Summer 2018	Accessible parking space and walkway, renovated camp store at Hawk Reach Activity Center and Accessible walkways to jumping pillow, gaga pit, and pedal cart track.	Complete
Meadowbrook LP	DEFERRED	Various improvements at sports fields, parking areas. Possible park/field closures not determined.	Project delayed until 2019. In Preliminary Design
Parklawn LP	Summer 2017- Fall 2017	New walkways and benches for soccer fields	Complete
Rock Creek Regional Park	Winter 2017 – Summer 2019	Install a new parking area and accessibility improvements for the archery range. The archery range may be temporarily closed at certain times during construction	Phase I complete Parking lot to be complete in 2019

South Germantown Recreational Park	Fall 2017-Spring 2018	Install new exercise equipment stations and perform minor trail upgrades within/near the lake. No interruptions to services are expected	Under construction. Complete spring 2018
Stratton Local Park	Add to complete list	New parking, walkways, access to softball field, tennis and basketball courts, stormwater management.	Completed
Takoma-Piney Branch Local Park	Add to completed list	Install new walkway to softball field and new player's benches	Completed
Wheaton Regional Park	Spring 2017-Summer 2018	Reconstruction of the restroom at Athletic Area.	Construction expected to begin Spring 2018