

2018 Transition Plan Completed Projects

Project	Scheduled Start Date /Completion Date	Scheduled Work	Status
Ray's Meadow	Spring 2018	Construction of improved ramps and stairs into the park, new accessible parking spaces, trail upgrades, new benches and removal of fencing at the softball field. The park will remain open during construction, but minor interruptions should be anticipated	Complete
Longwood Local Park	Spring 2018	Spring 2018. Provide accessible parking spaces, upgrades to improve access to the courts, play area project deferred to 2020	Project deferred to 2020
South Germantown Recreational Park	Summer 2018	Construction and expansion of accessible archery range and renovation of picnic shelters B, C, D and horseshoe pits	Deferred to 2019
Cabin John Regional Park	Winter 2018/ Summer 2018	Parking and accessibility upgrades at Field 4.	Complete
Brookside Gardens	Replacement of the railing along deck Construction scheduled for		Complete
Wheaton Regional Park	Winter 2017/ Winter 2018	Reconstruction of outdoor restrooms in the athletic field area.	Construction delayed until 2019
Ridge Road Recreational	Spring 2018	Spring 2018 Construction of accessibility improvements for the inline hockey rink and rest room upgrades. The rink	Construction delayed until 2019

		will be closed during renovations	
Southeast Olney Local Park	Spring 2018/ Summer 2018	New parking, walkways, gazebo, playground	Complete
Hunters Woods Local Park	Spring 2018/ Summer 2018	Parking, walkways, improved shelter access, basketball courts. Park is expected to remain open although shelter area will closed during construction	Complete
Veirs Mill Local Park	Summer 2018/ Fall 2018	Various walkways, a new patio at activity building, modified parking lot, stormwater management. Park is expected to remain open but temporary interruptions should be expected. The activity building is scheduled for renovation late summer/early fall and will be closed during construction.	Construction delayed until 2019
Glenmont Local Park	Fall 2018	Activity building is scheduled for renovations late summer/early fall and will be closed during this time. New patio and minor entrance improvements will be completed during this time.	Complete
Sligo- Dennis Local Park	Spring 2018	Activity building improvements is closed during renovations. New accessible walkway from Sligo Creek Parkway and renovated parking lot. Park remains open during construction	Complete

Indian Springs Terrace Local Park	Spring 2018/ Summer 2018	Construction of various accessibility improvements throughout the park including new walkways to the soccer field, playground, and basketball courts, parking lot renovations, and the addition of new benches and a picnic area. Invasive vegetation removal will occur in conjunction with the project. The park will remain open although minor interruptions should be expected.	Complete
Rosemary Hills Local Park	Summer 2018/ Fall 2018	Accessibility study at the park to develop long term solutions and trail/drainage improvements near playground at Lanier Drive. Project in Design Phase	Deferred until 2019
Seneca Landing Special Park	Spring 2018	Possible multi- phase project to upgrade the existing boat ramp area and also provide a new accessible floating boat dock for canoeists/kayakers	Deferred until 2019
Rickman Horse Farm	Spring 2018/ Summer 2018	Various improvements at the park including accessibility and paving upgrades. The park will remain open but service interruptions should be expected at various times	Complete
Capital View-Homewood Local Park	Summer 2018/ Fall 2018	Various accessibility upgrades including parking lot, access to the activity building and softball fields	Deferred until 2019
Johnson's Local Park		Misc. Improvements at shelter and basketball court. Park should remain open	Deferrred until 2020

		although temporary closures can be expected	
--	--	--	--